

Disclaimer and important information

While all reasonable care has been taken in compiling this presentation, neither Contact nor any of its directors, employees, shareholders nor any other person gives any representation as to the accuracy or completeness of this information or accepts any liability for any errors or omissions.

This presentation may contain certain forward-looking statements with respect of a variety of matters. All such forward-looking statements involve known and unknown risks, significant uncertainties, assumptions, contingencies, and other factors, many of which are outside the control of Contact, which may cause the actual results or performance of Contact to be materially different from any future results or performance expressed or implied by such forward-looking statements. Such forward-looking statements speak only as of the date of this presentation. Except as required by law or regulation (including the NZX Listing Rules and the ASX Listing Rules), Contact undertakes no obligation to update these forwardlooking statements for events or circumstances that occur subsequent to the date of this presentation or to update or keep current any of the information contained herein. Any estimates or projections as to events that may occur in the future (including projections of revenue, expense, net income and performance) are based upon the best judgement of Contact from the information available as of the date of this presentation.

EBITDAF, free cash flow and operating free cash flow are financial measures that are "non-GAAP (generally accepted accounting practice) financial information" under Guidance Note 2017: 'Disclosing non-GAAP financial information' published by the New Zealand Financial Markets Authority, "non-IFRS financial information" under ASIC Regulatory Guide 230: 'Disclosing non-IFRS financial information' and "non-GAAP financial measures" within the meaning of Regulation G under the U.S. Exchange Act of 1934.

Such financial information and financial measures (including EBITDAF, free cash flow and operating free cash flow) do not have standardised meanings prescribed under New Zealand equivalents to International Financial Reporting Standards ("NZ IFRS"), Australian Accounting Standards ("AAS") or International Financial Reporting Standards ("IFRS") and therefore, may not be comparable to similarly titled measures presented by other entities, and should not be construed as an alternative to other financial measures determined in accordance with NZ IFRS, AAS or IFRS accounting practice) measures. Information regarding the usefulness, calculation and reconciliation of these measures is provided in the supporting material.

This presentation does not constitute financial or investment advice. This presentation does not constitute an offer to sell, or a solicitation of an offer to buy, Contact securities and may not be relied on in connection with any purchase of a Contact security.

Numbers in the presentation have not all been rounded and might not appear to add.

All references to \$ are New Zealand dollar unless stated otherwise.

All trademarks, service marks and company names are the property of their respective owners. All company, product and service names used in this presentation are for identification purposes only. Use of these names, trademarks and brands does not imply endorsement or that they are or will be customers of Contact and reflects public announcements of intention only.

Geothermal commissioning update

Includes revisions to expected timing and capacity for Tauhara online


- » Tauhara is a world-class geothermal development to build a multi-generational 174MW renewable baseload powerplant.
- » Hot commissioning of the steam-field commenced in July 2023.
- Commissioning issues have emerged including underperforming steam-field valves and liquid handling systems and a steam hammer event.
- » Some elements of the steam separation plant will require further design and modification.
- Tauhara is now expected online in Q3 2024 at least at the initial design capacity of around 152MW.
- The first planned outage (expected within a year from online date) will be an opportunity to undertake any further modification and debottlenecking that may be required to reach and maintain the full planned capacity of 174MW.
- » A number of strategies are being applied to mitigate the deferral of this expected geothermal generation, in line with Contact's commodity risk framework.
- There is no change to Contact's FY24 normalised and expected EBITDAF guidance of \$600m.
- Plant modifications will result in a cost increase of up to \$40m, with the project still achieving an LRMC of around \$75 per MWh.¹
- This pack contains further context on the stages of commissioning of geothermal projects and the related risks and mitigations.

¹ Assumptions include a capital cost of \$920m, broker consensus WACC of 7.5%; inflation of 2%; corporate tax rate of 28%; 35-year plant life; \$15/MWh operating costs; ~\$8m p.a. capex (with major mid-life capex smoothed) as at FID in February 2021.

Geothermal plants under construction

Contact currently has \$1.2bn of geothermal projects under construction¹

Project progress Tauhara Forecast Commercial operation October '23 98% construction Q4 2021 2023 2024 Total expected project cost² \$920m Spend to date (to 31 Oct)² \$775m **Project update** Commissioning stalled for remediation of steam-field issues. Plant expected online in Q3 2024 at least at the initial design capacity of 152MW, with full planned capacity of 174MW expected at the first planned outage.



¹ Or \$1.3bn of committed geothermal investment when including the \$114m of pre-FID development costs for GeoFuture.

² Includes sunk costs. Excludes capitalised interest.

Recap on key project delivery roles

Geothermal developments are complex – Contact directly manages those project elements where it has deep expertise and works through expert partners as appropriate to manage risks

		Engineering Procurement		Construction	Management		
Wells & Resource	Tauhara	contact	contact	MB Century & others	contact		
	Te Huka 3	contact	contact	MB Century & others	contact		
Steam-field	Tauhara	J	contact	Various domestic specialist contractors	contact		
	Te Huka 3	mtl	contact	Various domestic specialist contractors	contact		
Powerstation	Tauhara	◆ Sumitomo Corporation →					
	Te Huka 3	→ ORMAT					
Transmission	Tauhara	←	TRANSPO	OWER unison The Powerlines People	———		
	Te Huka 3	•	TRANSPO	OWER unison The Powerlines People	-		

Geothermal commissioning

While commissioning challenges are common, especially with steam turbines, there are a range of mitigations available

Te Mihi (2014)

- » Commissioning issues identified and mitigated
- » Commercial online date (COD) deferred ~7 months
- » Full output achieved at first outage (+13 months from original COD)



Challenges faced	Mitigation		
Cold commissioning – Lube oil flushing	 Various mitigations including: Remediation by owner Remediation by OEM / EPC Delay liquidated damages (LDs) Insurance 		
Hot well pump			
Condenser performance			
Pedestal deflections in early operation			

Tauhara (today)

- » Commissioning underway
- » Expected online in Q3 2024 at least at the initial design capacity of 152MW
- » Full target output expected at first planned outage




Challenge (to date)	Mitigation (likely)		
Steam field valve performance	Valve remediation and replacement		
Steam hammer event	Pipework modification & recompletion		
Bottlenecks in liquid handling systems	Debottlenecking		

Typical commissioning stages and sequencing

The commissioning process is designed to test all functions of the geothermal well operations, steam field and power station under a range of conditions, including extreme emergency simulations

Stage	Well testing	Steam-field (cold)	High Voltage livening	Power Station (cold)	Steam-field (hot)	Power Station (hot)	Reliability run
Key elements tested	Completed via flowing output test to understand flow and energy.	Check piping systems, control system functions; check valve and safety system operation (without steam).	System configuration, protection schemes, key equipment performance. Back-feed Power Station.	Control system functions; valve and safety system operation, lube oil and control oil system tests (without steam).	Operating tests of plant; ensure integrity of plant and safety systems at maximum design conditions.	Steam blow of piping system, operating tests of plant; integrity of safety system; plant performance tests.	Reliability test of all combined systems and plant output.
Duration	2 - 3 months	2 - 3 months	1 month	1 month	1 month	1 - 2 months	1 month

Sequencing of commissioning stages:



Early plant life: Typical features

The early years after on-line date are characterised by a number of common features across geothermal plants



Ramp up to target output

- » Plant can often be commissioned below longterm output target.
- Debottlenecking typically undertaken over first 1 – 2 years.
- » Scale to target output (first major outage).



Initial major outages

- » Necessary after 12 months of operation, and then plan to extend to 2 and then 4 year cycles (i.e. year 1, 3, 7, 11 etc).
- Regulatory requirement of pressurised steam systems such as a geothermal plant.
- » Timeframes can vary dependent on scope of activities.



Role of insurance

» Coverage held for contract works and delayed start up rolls over into operational programme after online date.




Up front risk mitigation

» PPAs linked to plant output and the plant being in service.




Contact expects to deliver near term uplift in renewable generation and EBITDAF

Further substitution of baseload gas generation for low cost geothermal to drive EBITDAF margin uplift



EBITDAF Guidance vs Actual (\$m)³



Actual result delivered

Guidance (normalised and expected at beginning of the year)

Strong track record of delivering performance above guidance
Hydrology swing of +/-\$50m EBITDAF remains

¹ Includes two grid scale solar projects (0.3TWh p.a. each) and the Southland wind project (0.9-1.2TWh p.a.). Each is progressing through consenting and development processes and remains subject to final investment decision. Also includes the consented GeoFuture project, for the replacement of Wairakei A&B geothermal station (net 0.4TWh p.a. uplift in output based on ~170MW replacement plant), subject to final investment decision.

² Includes geothermal plants under construction at Tauhara (1.4TWh p.a.) and Te Huka (0.4TWh p.a.) and uplift from the planned refurbishment of hydro turbines at Roxburgh (0.05 TWh p.a.).

³ Refer to slide 43 of FY23 results presentation for reconciliation of EBITDAF.

⁴ Underlying EBITDAF excludes non-cash accounting item: onerous contract provision expense of \$113m.